

Date 14 August 2026 · Sion office and video

1. Previous minutes

Minutes of meeting 13 were accepted without amendment.

2. Cost plan

The phase 2 cost plan returned at CHF 2 883 300 against a budget of CHF 2 750 000, an overrun of CHF 133 300 or 4.8 per cent. The largest movements are external walls, up CHF 61 000 following the change to larch cladding, and heating and ventilation, up CHF 48 000 following the borehole depth revision. Action: value engineering options to be prepared for meeting 15.

3. Permit programme

Submission remains 18 September 2026. The drainage calculations are the only outstanding item; infiltration testing is complete.

4. Structural coordination

The engineer confirmed the transfer beam at grid C can be reduced in depth from 700 to 600 mm, releasing ceiling zone in the north flats.

5. Facade

The larch sample was approved. Fixing is to be secret, with a 20 mm ventilated cavity. The maintenance statement is to record that no treatment is intended and that silvering is expected within two years.

6. Risks

Cost overrun of 4.8 per cent is the principal open risk. Contractor availability in Valais for a Q1 2027 start is a secondary concern.

7. Next meeting

Meeting 15 on 28 August 2026, Sion office.